

Inspection Report

Permit Holder: NorthRiver Midstream Operations GP Inc.

Inspection: 2026-2202

Inspection Date: 2026-06-25

Inspection Outcome: Inspected

Inspection Comment:

Met with permit holder representatives and completed a satisfactory pre-wet commissioning and start up inspection as per AA#100120189 Facility Condition #9. The inspection focused on the overhead compressor, C3+ bullets, pumps and truck load out station. Balance of the equipment will be inspected at a later date.

Documents reviewed/provided in reference to equipment to be commissioned included but are not limited to:

- * Declaration of substantial completion for Mechanical, E&I, Controls
- * Start up PSSR including outstanding tasks
- * Deficiency list
- * SDK testing
- * ESDV and BDV function tests
- * Car Seal list
- * Fire and Gas calibration and test reports
- * Critical device calibration and test reports
- * Purge and start up procedures
- * System Blind lists

Completed a walkdown of included equipment noting the following:

- * ERP manual current
- * BDV carseals installed on isolation valves
- * Truck Load out PSV isolation valve carseals installed
- * Piping for bullet deluge system are in place
- * Bullet Bridle carseals installed

No concerns were noted at the time of the inspection.

Thank you for taking the time to review documents and complete a site inspection.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100107791
Facility ID: 00026946
Facility Name: NORTHRIVER OPSGP FORT ST JOHN SOUTHEAST 15-25-082-18 003
Facility Type: Gas Processing Plant
Location: DLS: 15-25-082-18

Authorized by BCER