

Inspection Report

Permit Holder: Cedar LNG Partners (GP) Ltd.

Inspection: 2026-2873

Inspection Date: 2026-05-28

Inspection Outcome: Inspected

Inspection Comment:

Regulatory inspection by BCER engineering and C&E representatives.

-Met with permit holder regulatory, project representatives.

-Conducted site walk through including marine terminal and south anchor blocks site.

-Mechanically Stabilized Earth (MSE) walls under construction.

-Compaction testing underway for each lift of the MSE wall.

-Noted water trucks were necessary during periods of dry conditions. Also some of the native fill was unsuitable for placement and additional fill was required to be brought in.

-At the south anchor blocks site, rock blasting / excavation was in progress.

-Concrete work had not begun yet.

-Noted that the engineer of record will be reviewing and approving concrete testing results and cold joints.

-Requested copies of the concrete laboratory certification and the personnel qualifications for laboratory and field test technicians (once the contractor is finalized).

-Requested records of a sample NCR (noted that only one had been raised so far).

-Requested additional information on the process in place for tracking construction punch items and deficiencies.

-Requested details of the plans to complete quality audits for the near shore foundations scope.

-All requested records have been received and reviewed.

-No non-compliances were identified.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100115227
Facility ID: 00027543
Facility Name: CEDAR KITIMAT B-076-J/103-H-15 001
Facility Type: LNG Facility
Location: NTS: B- 076-J/103-H-15

Permit: 100115227

Permit Holder: Cedar LNG Partners (GP) Ltd.

Authorized by BCER