

Inspection Report

Permit Holder: Cedar LNG Partners (GP) Ltd.

Inspection: 2026-0872

Inspection Date: 2026-02-11

Inspection Outcome: Inspected

Inspection Comment:

Inspection completed after significant rain event and high Kitimat River water levels near site.

Marine Terminal

* Construction ongoing for preparation of geotechnical drill pad. One borehole planned for marine pier.

* Rig mats placed below lower southern access road for temporary access. Stumps planned to be cut at ground level for gravel pad construction. No stripping, grubbing, or grading planned.

* Drill to be mobilized to site in the next few days, completion of borehole drill expected within 1-2 weeks.

* ESC site-wide is keyed in and maintained well. Sumps throughout site continue to hold water and slowly drain.

Ocelot Road R.O.W

* Inspected flooded areas of R.O.W potentially caused by previous high-water levels of Kitimat River. Multiple areas remain flooded. Permit holder plans continue regular site visits to monitor water levels as needed.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100117199

AACT Number: 00229690

Site Type: Workspace

Permit: 100117199

AACT Number: 00229691

Site Type: Workspace

Permit: 100115227

CIAS Number: 0007324

Location ID (Crossing Type): 1 (Stream Diversion)



Permit: 100115528
CIAS Number: 0007396
Location ID (Crossing Type): 4 (Matting)

Permit: 100115528

Permit: 100117199

Permit Holder: Cedar LNG Partners (GP) Ltd.

Authorized by BCER