

Inspection Report

Permit Holder: Woodfibre LNG General Partner Inc.

Inspection: 2026-2804

Inspection Date: 2026-07-30

Inspection Outcome: Inspected

Inspection Comment:

Joint inspection with Squamish Nation completed July 30, 2026.

4100 Area

- * Discussed implementation of bird strike mitigation measures, as well as procedures for reporting bird mortalities, collecting specimens, and coordinating testing efforts with relevant government agencies.
- * Chemical storage building construction ongoing.
- * Fire water tank construction ongoing. Concrete foundation of fire water tank recently completed.
- * Construction of permanent non-contact water ditch ongoing and grade works on both sides of ditch yet to be completed.
- * Discussed ongoing geotechnical works along the southern bank of the 4100 Area. The permit holder advised that these works must be completed before installation of the permanent wire fence can proceed.
- * Netting and erosion and sediment control (ESC) blankets had been installed on exposed hillsides to discourage bird nesting and provide temporary slope stabilization.

Mill Creek Permanent Bridge and Piperack Installation

- * Piling for the permanent bridge and piperack completed. At the time of inspection, concrete pouring for the pile cap foundations was underway.
- * Wing walls were installed on both sides of the planned Mill Creek bridge crossing and appeared to be well keyed in. No construction-related impacts to Mill Creek were observed during the inspection.

MS3/FST/MS4 Road

- * Observed rock drill establishing perimeter non-contact ditch for water management at time of the inspection.
- * The permit holder advised that blasting activities had previously been suspended due to rockfall concerns and that a revised excavation approach has since been developed. The revised plan involves the use of expanding grout on the outer portions of the rock face and conventional blasting on the interior portions. A long-reach excavator will be utilized to remove and manage rockfall material where practicable.
- * Prior to commencement of rock excavation activities, several mitigation measures will be implemented to protect marine life. These measures include

conducting underwater and shoreline surveys before and during the works to identify and monitor marine species and installing bubble curtains at multiple distances from the shoreline. The bubble curtains will be deployed during rock excavation activities to reduce the potential effects of underwater noise and pressure waves.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100105360
CIAS Number: 0005102
Location ID (Crossing Type): 1 (Clearspan Bridge)

Permit: 100118588
CIAS Number: 0008401
Location ID (Crossing Type): 23 (Stream Diversion)

Permit: 100105360

Permit: 100118588

Permit Holder: Woodfibre LNG General Partner Inc.

Authorized by BCER