

Inspection Report

Permit Holder: NorthRiver Midstream Operations GP Inc.

Inspection: 2026-3479

Inspection Date: 2026-10-05

Inspection Outcome: Inspected

Inspection Comment:

Inspection with the operator of the Aitken pipeline remediation work from approximately KP 4+000 to KP 5+750. Work is progressing on water management, line of sight barriers, roll back, and ROW grade. Discussed some water bars not effectively draining off ROW, which will allow water to flow back onto the ROW, the ROW grade not being blended back to match existing contour of the vegetation line, water being retained on ROW by pockets in the rough surface, and water settling in the low spots on the ROW. Discussed the spring and saturation of the mid slope at approximately KP 5+500.

Discussed the restoration of an S6 located at approximately KP 0+300, large rock was placed in the channel after bank restoration, and erosion channels along the edges of the bank wrap.

The operator is to supply typical restoration drawings for non-fish bearing and fish bearing watercourses. Please provide the drawings on or before October 30, 2026.

The operator stated that a deficiency list is being complied for remaining work to be completed in the summer of 2027. The operator is to provide the completed deficiency list to the BCER by November 30, 2026.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100113807

Pipeline Project ID: 000025892

Segment IDs (Location): 1 (From NTS: C- 044-L/094-A-13 To NTS: B- 025-I/094-B-16)

Permit: 100113807

Permit Holder: NorthRiver Midstream Operations GP Inc.



Inspection Number: 2026-3479
Inspection Date: 2026-10-05

Letter ID: L2604987
Letter Date: 2026-10-13

Authorized by BCER