

Inspection Report

Permit Holder: Cedar LNG Partners (GP) Ltd.

Inspection: 2026-0277

Inspection Date: 2026-01-15

Inspection Outcome: Inspected

Inspection Comment:

Inspection completed January 15, 2026. All project sites remain inactive through winter. Inspection scope limited due to lack of access (snow).

Road 5

* Road 5 not plowed. Access leading to road 5 plowed by different industrial user. Noted snow/dirt mix from plowing. Discussed regular monitoring and potential impacts to AC-11 (S3).

* AC-11 running clear at time of inspection. Discussed recent turbidity exceedance related to significant rainfall event and plugged culvert on Road 5A.

Road 5A

* Walked Road 5A to plugged culvert at pipeline KP 3+448. Noted rilling and moderate channelization along access road due to heavy rains and plugged culvert at WC-06 (S6). Majority of sediment contained to ditchline. Minor amount of sediment off road to be monitored in spring for potential impact. Water currently directed back into ditchline.

* Observed WC-06 culvert. Debris attributed to heavy rainfall has plugged entrance, water running partially down road and into ditchline. Minor flow noted at outfall. Contractor planning to assess culvert and road conditions and provide implementation plan for Cedar LNG to implement when conditions allow.

Marine Terminal

* Completed perimeter walk of marine terminal. Site approximately 95% snow free. Additional winterization measures implemented prior to snowfall continue to manage water well.

* Sumps across site appear to be working well, allowing time for settling and slow discharge.

* Erosion control blankets (ECB), and poly covering exposed soils holding up well. No observations of impacts to cover from snow/rain.

* Water across site including diversion berms running clear at time of inspection.

* Minor housekeeping required - snow fencing around southern sump partially laying on ground. Discussed upcoming ESC contractor site visit which will address this.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100117229
Road Number: 06607
Segment IDs (Location): 001 (From NTS: C- 017-B/103-I-02 To NTS: B- 027-B/103-I-02), 002 (From NTS: B- 027-B/103-I-02 To NTS: C- 017-B/103-I-02), 003 (From NTS: A- 028-B/103-I-02 To NTS: B- 027-B/103-I-02)

Permit: 100115227
CIAS Number: 0007324
Location ID (Crossing Type): 2 (Stream Diversion)

Permit: 100115528
CIAS Number: 0007396
Location ID (Crossing Type): 1 (Matting), 2 (Matting)

Permit: 100117229
CIAS Number: 0007879
Location ID (Crossing Type): 74 (Clearspan Bridge), 76 (Culvert)

Permit: 100115227

Permit: 100115528

Permit: 100117229

Permit Holder: Cedar LNG Partners (GP) Ltd.

Authorized by BCER