

Inspection Report

Permit Holder: PETRONAS Energy Canada Ltd.
Inspection: 2026-2209
Inspection Date: 2026-07-02
Inspection Outcome: Inspected

Inspection Comment:

WA# 733 - July 2, 2026 - 11:01 hrs.

Wellhead: SCV valve is in the open position: client is actively monitoring/maintaining SCVA (burst plate installed).

Kermit last reported gas production rate: 2024-03 "Suspended Status": wellhead flowlines have been disconnected and well valve handles are all chained/locked.

Signage is compliant to standards.

Well Facility: Cata-dyne regulator vent lines present, Out of Service: disconnected at well and blinded to pipeline.

Storage: 2x - double wall tanks in metal containment, SDS labels present, grounded (Out of Service).

Flowline: flowlines are disconnected from wellhead to facility and facility to pipeline is blinded with control valves handles in the closed position.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100000946
Well ID: 00733
Well Name: PETRONAS ET AL BEG D- 064-F/094-G-01
Location: NTS: D- 064-F/094-G-01

Permit: 100000946
Facility ID: 00018449
Facility Name: PETRONAS BEG D-064-F/094-G-01 001
Facility Type: Well Facility
Location: NTS: D- 064-F/094-G-01



Inspection Number: 2026-2209
Inspection Date: 2026-07-02

Letter ID: L2603165
Letter Date: 2026-07-02

Authorized by BCER