

Inspection Report

Permit Holder: Cenovus Energy Inc.

Inspection: 2026-2417

Inspection Date: 2026-07-14

Inspection Outcome: Inspected

Inspection Comment:

Site D-57-C/93-I-16 was inspected at or about 1110 hours, it was 17 & sunny.

The following was included in the inspection:

Access and signage: Signage clear and legible

Site: Wellsite clean and vegetation around building, wellhead, chemical tanks (picture)

Wellheads: Bull plugs, SCV, locks, leaks, - SCV no flow detected. Critical valves locked, no concerns

Meter/separator buildings: locks, leaks, caps, vents, - no concerns

Chemical tanks: leaks, grounds, caps, - three tanks/secondary containment marked out of service

Riser & pig stations: chains, grounds, - no concerns

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100035977

Well ID: 15856

Well Name: CVE ENERGY ET AL OJAY D- 057-C/093-I-16

Location: NTS: D- 057-C/093-I-16

Permit Holder: Cenovus Energy Inc.

Authorized by BCER