

Inspection Report

Permit Holder: Ish Energy Ltd.
Inspection: 2026-3124
Inspection Date: 2026-08-25
Inspection Outcome: Inspected

Inspection Comment:

WA# 18580 - Aug. 25, 2026 - 11:50 hrs.

Wellhead (1x): SCVF valve open, no LEL gas measured (Altair-5x), and no flow observed.

Kermit last reported gas production rate: 2026-01 "Active Status".

Signage is compliant to standards.

Well Facility: Meter Calibration record: 2024

Chemical Storage: 1) double wall tanks (2x) on metal stands, grounded, and SDS label present and 2) 2x - barrels on site.

Flowline: Flowline is connected to wellhead, well cabinet, and pipeline.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100045740
Well ID: 18658
Well Name: ISH HZ DESAN D- 090-C/094-P-07
Location: NTS: D- 090-C/094-P-07

Permit: 100045357
Pipeline Project ID: 000013921
Segment IDs (Location): 4 (From NTS: D- 090-C/094-P-07 To NTS: B- 090-C/094-P-07)

Authorized by BCER