

Inspection Report

Permit Holder: VERMILION ENERGY INC.

Inspection: 2026-3137

Inspection Date: 2026-08-25

Inspection Outcome: Inspected

Inspection Comment:

Site 09-30-080-13 was inspected at or about 1220 hours, it was 25 & sunny. The following was included in the inspection:

Access and signage: Signage clear and legible

Site: inactive site, pilings, out of service building, flare stack, secondary containment, foxtail and grass

Wellheads: Bull plugs, SCV, locks, leaks, - SCV no flow detected. Critical valves locked, barricades around well head, no concerns

Meter/separator buildings: locks, leaks, caps, vents, - NA

Chemical tanks: leaks, grounds, caps, - NA

Riser & pig stations: chains, grounds, - no concerns

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100022960

Well ID: 11541

Well Name: VERMILION DOE 09-30-080-13

Location: DLS: 09-30-080-13

Permit: 100027668

Facility ID: 00004353

Facility Name: DOE 09-30-080-13 002

Facility Type: Compressor Station

Location: DLS: 09-30-080-13

Permit Holder: VERMILION ENERGY INC.

Authorized by BCER