

Inspection Report

Permit Holder: Cenovus Energy Inc.
Inspection: 2026-3214
Inspection Date: 2026-09-01
Inspection Outcome: Inspected

Inspection Comment:

access and access signage inspected. Access recently graded and brush cleared.

Pad clean and recently graded.

Inspect well. No SCV flow observed. Wellhead protected. Signage clear and legible. Critical valves locked.

Appears chemical pump had leak and overfilled catchment. See pictures. Text area operator pictures. Operator corrected and cleaned up same day.

Compressor building inspected. Critical valves locked.

Chem tanks inspected.

Pig barrel inspected.

Associated pipeline well vegetated.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100010315
Well ID: 06936
Well Name: CVE ENERGY SUNDOWN C- 018-J/093-P-07
Location: NTS: C- 018-J/093-P-07

Permit: 100010315
Facility ID: 00018972
Facility Name: CVE ENERGY SUNDOWN C-018-J/093-P-07 001
Facility Type: Well Facility
Location: NTS: C- 018-J/093-P-07

Permit: 100083375
Road Number: 03734
Segment IDs (Location): 004 (From NTS: C- 018-J/093-P-07 To NTS: B- 028-J/093-P-07)



Inspection Number: 2026-3214
Inspection Date: 2026-09-01

Letter ID: L2604556
Letter Date: 2026-09-03

Authorized by BCER