

Inspection Report

Permit Holder: Pacific Northern Gas Ltd.

Inspection: 2026-3345

Inspection Date: 2026-09-10

Inspection Outcome: Inspected

Inspection Comment:

BCER inspection of Pacific Northern Gas pipeline re-route at MP 294.5 on September 10, 2026.

- * Eight-inch pipe installation and backfilling were completed along approximately 1.2 km of the pipeline re-route and tied into the existing right-of-way (ROW). The re-route was reclaimed through placement of large woody debris and seeding. Revegetation was observed throughout the area during the inspection.
- * Excavated rock material has been placed downslope of pipeline re-route to function as armouring for erosion control.
- * Watercourse (WC) #294f (NCD): New culvert installed at crossing location. No flow at time of inspection. Material sloughing from access road and accumulating at culvert inlet and outlet.
- * WC #294b (S6): New culvert installed at crossing location. Rip-rap armouring present at culvert inlet and outlet. No flow at time of inspection. Material sloughing from access road and accumulating at culvert outlet.
- * Culvert for drainage installed between WC #294c and WC #249d. Rip-rap armouring present at culvert inlet and outlet. No flow at time of inspection. Material sloughing from access road and accumulating at culvert outlet.
- * Ponded water was observed in the ditch line upslope of the access road at multiple locations. No evidence of water crossing the access road was observed at the time of the inspection.
- * The permit holder indicated that remediation of the culvert sloughing and ditch line drainage concerns would be completed in the coming days and will provide photographic documentation to BCER confirming completion of the remediation works.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100084763

Pipeline Project ID: 000026026

Segment IDs (Location): 24 (From NTS: C- 051-H/103-I-06 To NTS: A- 070-E/103-I-07)

Permit: 100084763

AACT Number: 00265532

Site Type: Workspace

Permit: 100084763
AACT Number: 00265533
Site Type: Workspace

Permit: 100084763
AACT Number: 00265534
Site Type: Workspace

Permit: 100084763
AACT Number: 00265535
Site Type: Workspace

Permit: 100084763
AACT Number: 00265536
Site Type: Workspace

Permit: 100084763
AACT Number: 00265537
Site Type: Workspace

Permit: 100084763
AACT Number: 00265538
Site Type: Workspace

Permit: 100084763
AACT Number: 00265539
Site Type: Workspace

Permit: 100084763
AACT Number: 00265540
Site Type: Workspace

Permit: 100084763
AACT Number: 00265541
Site Type: Workspace

Permit: 100084763
AACT Number: 00265542
Site Type: Workspace

Permit: 100084763
AACT Number: 00265543
Site Type: Workspace

Permit: 100084763
CIAS Number: 0010693
Location ID (Crossing Type): 1 (Open Cut)

Permit: 100084763

Permit Holder: Pacific Northern Gas Ltd.

Authorized by BCER