

Inspection Report

Permit Holder: Pacific Northern Gas Ltd.

Inspection: 2026-3447

Inspection Date: 2026-10-02

Inspection Outcome: Inspected

Inspection Comment:

BCER follow-up inspection of Pacific Northern Gas pipeline re-route at MP 294.5 on October 2, 2026.

* The permit holder completed culvert and drainage remediation works along the access road on September 21 and 22, 2026. Photographic documentation confirming completion of the remediation works was provided to BCER on September 25, 2026.

* Watercourse (WC) #294f (NCD): Culvert inlet and outlet armoured. No flow at time of inspection. Material observed sloughing from access road and accumulating at culvert inlet and outlet during the September 10, 2026 inspection has been removed.

* WC #294b (S6): Additional rip-rap armouring placed at culvert inlet and outlet. No flow at time of inspection. Material observed sloughing from access road and accumulating at culvert outlet during the September 10, 2026 inspection has been removed.

* Culvert for drainage installed between WC #294c and WC #249d. Additional rip-rap armouring placed at culvert inlet and outlet. No flow at time of inspection. Material observed sloughing from access road and accumulating at culvert outlet during the September 10, 2026 inspection has been removed.

* The upslope bar ditch was deepened along the length of the access-road re-route. Ponded water was observed at multiple locations within the upslope ditch line; however, no evidence of water flowing across the access road was observed during the inspection. The permit holder indicated it will continue to monitor locations where water is ponding and assess whether additional culvert installations are required.

* The permit holder indicated it will continue to monitor the area and will send BCER photographs and/or reports documenting access road and pipeline re-route conditions following future follow-up visits to the site.

A satisfactory Inspection was conducted.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100084763

Pipeline Project ID: 000026026

Segment IDs (Location): 24 (From NTS: C- 051-H/103-I-06 To NTS: A- 070-E/103-I-07)

Permit: 100084763
AACT Number: 00265532
Site Type: Workspace

Permit: 100084763
AACT Number: 00265533
Site Type: Workspace

Permit: 100084763
AACT Number: 00265534
Site Type: Workspace

Permit: 100084763
AACT Number: 00265535
Site Type: Workspace

Permit: 100084763
AACT Number: 00265536
Site Type: Workspace

Permit: 100084763
AACT Number: 00265537
Site Type: Workspace

Permit: 100084763
AACT Number: 00265538
Site Type: Workspace

Permit: 100084763
AACT Number: 00265539
Site Type: Workspace

Permit: 100084763
AACT Number: 00265540
Site Type: Workspace

Permit: 100084763
AACT Number: 00265541
Site Type: Workspace

Permit: 100084763
AACT Number: 00265542
Site Type: Workspace

Permit: 100084763
AACT Number: 00265543
Site Type: Workspace

Permit: 100084763
CIAS Number: 0010693
Location ID (Crossing Type): 1 (Open Cut)

Permit: 100084763

Permit Holder: Pacific Northern Gas Ltd.

Authorized by BCER