Inspection Report

Permit Holder: NTE Energy Canada Ltd.
Inspection: 2026-3685
Inspection Date: 2026-11-16
Inspection Outcome: Non-Compliance(s) Found

Inspection Comment:
WA# 14671 (A) - Nov. 17, 2026: 12:18 hrs. on site.

Wellhead (1x): SCVA ball valve handle is found in the open position, no LEL gas was measured (Altair-5x), no flow was observed.

Kermit last reported gas production rate: 2025-11 (Inactive Status).

Signage is compliant to standards.

Well Facility: Cata-Dyne regulator vent lines are present. Service records inspected on site: meter calibration date: 2022 and orifice plate service date: 2025. Cata-Dyne heater system: FISHER gas regulator cap/seal is not installed.

Storage: double wall tanks (2x) in metal containment, drain plug is installed, SDS labels present, and grounded.

Flowline: flowline is connected to the wellhead, well building and pipeline.
Note: Flowline plastic snake wrap hanging/detaching from flowlines: possible source of debris if not maintained.

An Inspection was conducted and as a result Non-Compliance(s) were found and must be corrected. For specifics on the Non-Compliances, refer to the **Non-Compliance Notice**.

To respond to these Non-Compliances, access the CM-IS Permit Holder Application.

Consideration should be given to checking your other locations for similar Non-Compliances.

The following were the only items that were inspected during this Inspection and does not absolve the company of Non-Compliances which may not have been observed, nor any Non-Compliances which occur subsequent to this Inspection.

Permit: 100032080
Well ID: 14671
Well Name: NTE CANADA HZ TSEA D-A048-K/094-P-05
Location: NTS: D-A048-K/094-P-05

Permit: 100032080
Facility ID: 00019882
Facility Name: NTE CANADA TSEA D-048-K/094-P-05 001
Facility Type: Well Facility
Location: NTS: D- 048-K/094-P-05

Permit: 100031756
Pipeline Project ID: 000010189
Segment IDs (Location): 4 (From NTS: D- 048-K/094-P-05 To NTS: B- 057-K/094-P-05)

Permit: 100048273
Pipeline Project ID: 000014993
Segment IDs (Location): 1 (From NTS: C- 049-K/094-P-05 To NTS: D- 048-K/094-P-05)

_____

Authorized by BCER